

Liftlog Service Checklist

This checklist is intended as a guide to ensure the correct functioning of you Liftlog, LiftlogDX, or LiftlogXL data logger. We recommend that it be done at every service interval.

For a LiftlogDX, all tests can be done using the display screen and front panel controls. For Liftlog and LiftlogXL you will require either a Laptop with a SoleDigital Link-2 modem and our Field Service Utility software, or an Android Phone running the Tare Tool app. A load cell simulator is useful for testing the operation of the load limiting function. These are available from CASWA.

Liftlog powered up	Yes/No
Load limit contacts are bypassed (if they are in use)	Yes/No
Liftlog is correctly named	Yes/No
Number of logged moves goes up when the crane moves	Yes/No
With no load on the hook the indicated load is close to zero	Yes/No
With a load lifted the indicated load seems correct	Yes/No
The load limit functions when a simulated load is applied (if in use)	Yes/No